

## City of Montesano

### Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber

---

(1) **Schedule** -- Please provide me with a project schedule of key dates / key milestones for the work funded by the Flood Authority.

- *April 1<sup>st</sup> –Hydraulic & Geomorphic Report Complete*
- *May 1<sup>st</sup> – Alternative Analysis & Preliminary Agency Coordination Complete*
- *July 1<sup>st</sup> – Agency & Stakeholder Coordination Complete – Preferred Alternative Selected*

(2) **Contact** – Please provide me with a project contact if it's not you.

- *Steve Schmitz, Parametrix Inc., 253-604-6600, sschmitz@parametrix.com*
- *Ray Walton, WEST Inc., 425-646-8806, rwalton@westconsultants.com*

(3) **Status Update** – Please provide me with a project status / project progress update, i.e., where are we today, how far along are we, are we on track, are there issues, what has been accomplished, etc.

- *Site visit and review of past studies completed*
- *Preliminary Hydraulic and Geomorphic Report should be completed by the 22<sup>nd</sup> of this month for distribution and review.*

(4) **Issues** – Please identify any issues you may be facing that could jeopardize the schedule and completion of the project.

- *None Currently*

(5) **Funding** – Please let me know if you foresee not being able to use all the monies provided to you by July 1, 2013.

- *Scheduling conflicts and availability of stakeholders may delay selection of preferred alternative until after the 1<sup>st</sup> of July.*

(6) **Results / Conclusions** – Please let me know what (if any) results or conclusions (even preliminary) have or can be made yet.

- *Site visit revealed that the “peninsula” of land separating the ox bow is down to approximately 30 yards.*

(7) **Documents** – Please provide any documents, maps, images, etc. that would help me better understand the scope, schedule and implementation status of the project.

- *See attached - Preliminary Alternatives Figures*