

LOCAL SPONSOR	PROJECT NAME (click for detail)	FUNDING		IMPLEMENTATION			
		2012 Funding \$\$ (See Sec. 313)	2013-15 Funding \$\$ (See Sec. 1084)	Prelim Eng/Des	Final Eng/Des	Permit	Const
<b>PROJECTS IN GRAYS HARBOR COUNTY</b>							
1 - Aberdeen	<a href="#">Burger King Trail/Dike</a>	\$ 24,600	\$ 140,000	+	○		
		K1158 (12/20/2012)	K1459 (1/10/2014)				
2 - Aberdeen	<a href="#">Dike Bank of Wishkah North of Highway</a>	\$ 47,000	\$ 270,000	+	○		
		K1145 (12/20/2012)	K1459 (1/10/2014)				
3 - Aberdeen	<a href="#">Market Street Dike</a>	\$ -	\$ 670,000	○			
			K1458 (1/10/2014)				
4 - Aberdeen	<a href="#">Southside Dike/Levee Certification</a>	\$ 50,000	\$ -	+	○		
		K1144 (12/20/2012)					
5 - Chehalis Tribe	<a href="#">Oxbow Lake Reconnecttion</a>	\$ -	\$ 1,149,009	○			
			K1349 (2/7/2014)				
6 - Chehalis Tribe Project Complete	<a href="#">Sickman-Ford Overflow Bridge</a>	\$ 2,075,000	\$ -	+	+	+	+
		K1175 (3/27/2013)					
7 - Cosmopolis	<a href="#">Mill Creek Dam Improvement</a>	\$ -	\$ 737,750	+	○		
			K1353 (9/26/2013)				
8 - Grays Harbor County	<a href="#">Elma-Porter Flood Mitigation</a>	\$ -	\$ 584,000	○			
			K1422 (1/29/2014)				
9 - Grays Harbor County Project Complete	<a href="#">Satsop River Floodplain Restoration (Phase I)</a>	\$ 50,000	\$ -	+			
		K1139 (11/2/2012)					
10 - Grays Harbor County	<a href="#">Wishkah Road Flood Levee</a>	\$ 125,000	\$ 690,000	+	○	○	
		K1157 (1/7/2013)	K1364 (10/7/2013)				
11 - Montesano	<a href="#">Revetment for Montesano Rd., Sewage Treatment Plant,</a>	\$ 102,426	\$ 5,890,808	+	+	+	○
		K1138 (11/13/2012)	K1350 (9/6/2013)				
12 - WA Department of Fish and Wildlife	<a href="#">Satsop River Floodplain Restoration (Phase II)</a>	\$ 450,000	\$ -	○			
		K1460 (1/21/2014)					
<b>PROJECTS IN LEWIS COUNTY</b>							
13 - Chehalis Tribe	<a href="#">Oxbow Reconnection at RM 78</a>	\$ -	\$ 602,383	○			
			K1349 (2/7/2014)				
14 - Lewis County Project Complete	<a href="#">Adna Levee</a>	\$ 244,145	\$ -	+	+	+	+
		K1073 (9/7/2012)					
15 - Lewis County Project Complete (1A)	<a href="#">Airport Levee (Phase 1)</a>	\$ 1,239,829	\$ 109,192	+	+	+	+
		K1097 (9/26/2012)	K1097 (9/26/2012)				
16 - Pe Ell	<a href="#">Wastewater Treatment Plant Flood Prevention Dike</a>	\$ -	\$ 521,000	+	+	+	○
			K1352 (9/6/2013)				
17 - WA Conservation Commission Project Complete	<a href="#">Livestock &amp; Equipment Pads and Evacuation Routes (Phase I)</a>	\$ 500,000	\$ -	+	+	+	+
		K1129 (10/9/2012)					
<b>PROJECTS IN THURSTON COUNTY</b>							
18 - Bucoda Project Complete	<a href="#">Bucoda Levee</a>	\$ 42,000	\$ 267,399	+	+	+	+
		K1098 (9/28/2012)	K1351 (9/26/2013)				
19 - Chehalis Tribe	<a href="#">Allen Creek Restoration</a>	\$ -	\$ 987,645	○			
			K1349 (2/7/2014)				
20 - Chehalis Tribe Project Complete	<a href="#">Flood Gage Station</a>	\$ 50,000	\$ -	+	+	+	+
		K1069 (8/14/2012)					
<b>OTHER BASIN-WIDE PROJECTS</b>							
21 - TBD	<a href="#">Basin-wide Aquatic Species Plan</a>	\$ -	\$ 1,350,000				
			K**** (***/2014)				
22 - WA Conservation Commission	<a href="#">Livestock &amp; Equipment Pads and Evacuation Routes (Phase II)</a>	\$ -	\$ 835,000	+	+	○	
			K1493 (3/14/2014) K1494 (3/14/2014)				
23 - WA Department of Natural Resources	<a href="#">Geomorphic Analysis (see pg. 8)</a>	\$ -	\$ 134,500	○			
			K1363 (9/20/2013)				
<b>Total (Obligated) --&gt;</b>		100% \$	5,000,000	\$	13,588,686	90%	
<b>Total (Appropriated) --</b>	(per ESB 5127, Sec. 313)	\$	5,000,000	\$	15,092,000	(per ESSB 5035, Sec. 1084)	
<b>Legend --&gt;</b>	(Finished)	(Underway)	(Not Started)				
<b>Contact: Scott Boettcher, 360/480-6600, scottb@sbgh-partners.com, <a href="http://www.ezview.wa.gov/chehalisfloodauthority">www.ezview.wa.gov/chehalisfloodauthority</a></b>							
7.16.2014							



**Local Projects Update – 2012, 2013-15 Funded Projects**  
(Updated 7/16/2014 for July 17, 2014 Flood Authority Meeting)

**PROJECTS IN GRAYS HARBOR COUNTY**

1. <a href="#">Aberdeen -- Burger King Trail/Dike</a>	<ul style="list-style-type: none"> <li>Project design and engineering is at about 60%.</li> </ul>
2. <a href="#">Aberdeen -- Dike Bank of Wishkah North of Highway</a>	<ul style="list-style-type: none"> <li>Project design and engineering is at about 60%.</li> </ul>
3. <a href="#">Aberdeen -- Market Street Dike</a>	<ul style="list-style-type: none"> <li>Project is just getting prepped to hire design/engineering consultant.</li> </ul>
4. <a href="#">Aberdeen -- Southside Dike/Levee Certification</a>	<ul style="list-style-type: none"> <li>Certification process is about 60% complete.</li> </ul>
5. <a href="#">Chehalis Tribe -- Oxbow Lake Reconnection</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>
6. <a href="#">Chehalis Tribe – Sickman-Ford Overflow Bridge</a>  <b>Project is Complete and Finished</b>	<ul style="list-style-type: none"> <li>Click <a href="#">here</a> for Project Photos (Overflow Bridge and State Street Culverts).</li> </ul>
7. <a href="#">Cosmopolis -- Mill Creek Dam Improvement</a>	<ul style="list-style-type: none"> <li>Project timeline has been adjusted.</li> <li>New timeline is as follows: <ul style="list-style-type: none"> <li>November 2015 to May 2016 -- Pending funding. Bidding and Construction.</li> <li>March 2015 to October 2015 -- Pending funding. Task Order 4 "Final Design and Permitting."</li> <li>January 2014 to September 2014 -- Engineer's Report and Long-Lead Permit Application.</li> </ul> </li> </ul>
8. <a href="#">Grays Harbor County -- Elma-Porter Flood Mitigation</a>	<ul style="list-style-type: none"> <li>Bathymetric survey of the Chehalis River channel from downstream of the Wakefield Road Bridge to approximately 1.5 miles upstream of the Porter Creek Road Bridge has been completed.</li> <li>Public meeting was held May 1, 2014. Click <a href="#">here</a> for presentation.</li> <li>Hydraulic model is presently under development with initial results due in July/August to be followed by another public meeting.</li> </ul>
9. <a href="#">Grays Harbor County -- Satsop River Floodplain</a>	<ul style="list-style-type: none"> <li>Phase II Project (WA Department of Fish and</li> </ul>



<p><a href="#">Restoration (Phase I)</a></p> <p><b>Project is Complete and Finished</b></p>	<p>Wildlife) is proceeding. See number 12 below.</p>
<p>10. <a href="#">Grays Harbor County -- Wishkah Road Flood Levee</a></p>	<ul style="list-style-type: none"> <li>• Hydraulic modeling is underway to finalize recommended top elevation of proposed flood wall and quantify expected level of flood protection that will be provided.</li> <li>• Field work has been completed to delineate wetlands within the project area and identify fish species present. Memo summarizing findings of the aquatic species inventory is nearing completion as is the wetland report.</li> <li>• Cultural resources inventory has been completed in the project area with cultural resources report nearing completion.</li> <li>• Appraisals have been completed on both parcels east of Wishkah Road.</li> <li>• One parcel has two small areas of lead contamination.</li> <li>• Negotiations are underway regarding purchase of the two properties and clean-up of the one with potential contamination.</li> <li>• Both of these activities (purchase and cleanup) if protracted, could compromise overall project budget and schedule.</li> <li>• 30% design is still expected in July 2014.</li> <li>• 60% design (end-August 2014) won't be completed and permit applications won't be submitted until property acquisitions have occurred or there is certainty that the acquisition process will be successfully completed.</li> <li>• 100% design (April 2015) is still realistic, as long as the property acquisition process doesn't cause a</li> </ul>



	significant delay in release of the 60% design and submittal of permit applications.
11. <a href="#">Montesano -- Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber</a>	<ul style="list-style-type: none"> <li>Project is on track for completion of sheet pile wall by August 2014.</li> <li>Click <a href="#">here</a> for Project Photos.</li> </ul>
12. <a href="#">WA Department of Fish and Wildlife -- Satsop River Floodplain Restoration (Phase II)</a>	<ul style="list-style-type: none"> <li>Project is proceeding on schedule.</li> <li>Meeting is scheduled between WDFW and WSE to finalize alternatives for analysis on July 17.</li> <li>Public meeting will be scheduled in September 2014 to discuss alternatives and results from the alternatives analysis.</li> </ul>
<b>PROJECTS IN LEWIS COUNTY</b>	
13. <a href="#">Chehalis Tribe -- Oxbow Reconnection at RM 78</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>
14. <a href="#">Lewis County -- Adna Levee</a>  <b>Project is Complete and Finished</b>	<ul style="list-style-type: none"> <li>Click <a href="#">here</a> for Project Photos.</li> </ul>
15. <a href="#">Lewis County -- Airport Levee</a>  <b>Project is Complete and Finished (Phase 1A)</b>	<ul style="list-style-type: none"> <li>Due to favorable weather in June Phase 1A has been completed.</li> <li>Final inspection and punch list planned for later this week.</li> </ul>
16. <a href="#">Pe Ell -- Wastewater Treatment Plant Flood Prevention Dike</a>	<ul style="list-style-type: none"> <li>Original low bidder for Project could not obtain required bonding so Town awarded construction contract to second low bidder (BC Balmelli Trucking).</li> <li>Contract, bonds and insurance should be in place early next week.</li> <li>Construction is anticipated to begin between July 21 and July 28 and be completed by mid-September.</li> </ul>
17. <a href="#">WA State Conservation Commission – Livestock &amp; Equipment Pads and Evacuation Routes (Phase I)</a>	<ul style="list-style-type: none"> <li>Click <a href="#">here</a> for Project Photos.</li> </ul>



<b>Project is Complete and Finished</b>	
<b>PROJECTS IN THURSTON COUNTY</b>	
18. <a href="#">Bucoda -- Bucoda Levee</a>  Project is Complete and Finished	<ul style="list-style-type: none"> <li>Click <a href="#">here</a> for Project Photos.</li> <li>Project was completed \$37,601 under budget.</li> </ul>
19. <a href="#">Chehalis Tribe -- Allen Creek Restoration</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>
20. <a href="#">Chehalis Tribe – Flood Gage Station</a>  Project is Complete and Finished	<ul style="list-style-type: none"> <li>Click <a href="#">here</a> for USGS location map.</li> </ul>
<b>OTHER BASIN-WIDE PROJECTS</b>	
21. <a href="#">TBD -- Basin-wide Aquatic Species Plan</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>
22. <a href="#">WA State Conservation Commission – Livestock &amp; Equipment Pads and Evacuation Routes (Phase II)</a>	<ul style="list-style-type: none"> <li>For Lewis County, designs and permit applications are nearly complete for: <ul style="list-style-type: none"> <li>10 new Livestock &amp; Equipment Pads.</li> <li>Adding space to 2 previously constructed livestock pads for equipment.</li> <li>1 new evacuation route.</li> </ul> </li> <li>For Grays Harbor County, designs and permit applications are nearly complete for: <ul style="list-style-type: none"> <li>3 new Livestock &amp; Equipment Pads.</li> </ul> </li> <li>Construction activities are anticipated to start by September.</li> </ul>
23. <a href="#">WA Department of Natural Resources – Geomorphic Analysis (see pg. 8)</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>