Proposed Chehalis River Basin Flood Damage Reduction Project Construction Phasing - Fish Passage Chehalis River Basin Flood Control Zone District May 2, 2024

District Presentations to OCB

April Overview of Engineering Changes

May Fish Passage During Construction

June Fish Passage Conduits

Future Mitigation Plan Updates

Construction Design Benefits

- Construction revised to address fish passage impacts on several fish species identified in the DEIS
- Realignment addresses impacts

 Allows for 100% voluntary fish
 movement
 - Promotes long term survivability of fish populations

State Environmental Policy Act Draft Environmental Impact Statement

> Proposed Chehalis River Basin Flood Damage Reduction Project





Publication No.: 20-06-002 February 27, 2020

Summary

Construction: Overview of Presentation

Phases of Construction

Construction Timeline

Reduced Impacts on Fish

Q&A


Phase One (10-12 Months)



Main Channel OHWM

Phase One (10-12 Months)


- Site preparation
- Right side foundation construction
- Chehalis and Crim Creek bypass channel construction



Phase Two (20-24 Months)


- 100% voluntary fish movement
- Outlet works construction

 Includes conduits
- Left side foundation construction
- Grading




Phase Three (10-12 Months)

- Remove bypass channel and restore vegetation
- Foundation closure connect left and right foundations




Phase Four (6-12 Months)

- Complete facility construction
- Finishing touches
- Finalize the facility for use



Estimated Timeline



Reduced Impacts to Fish

- Construction revised to address fish passage impacts on several fish species identified in the DEIS
- Realignment addresses impacts
 - Allows for 100% voluntary fish movement
 - Promotes long term survivability of fish populations



Questions

