

LOCAL SPONSOR	PROJECT NAME (click for detail)	FUNDING		IMPLEMENTATION			
		2012 Funding \$\$ (See Sec. 313)	2013-15 Funding \$\$ (See Sec. 1084)	Prelim. Engin., Design	Final Engin., Design	Permit.	Const.
<b>PROJECTS IN GRAYS HARBOR COUNTY</b>							
1 - Aberdeen	<a href="#">Burger King Trail/Dike</a>	\$ 24,600 K1158 (12/20/2012)	\$ 140,000 K1459 (**/**/2014)	+	O		
2 - Aberdeen	<a href="#">Dike Bank of Wishkah North of Highway</a>	\$ 47,000 K1145 (12/20/2012)	\$ 270,000 K1459 (**/**/2014)	+	O		
3 - Aberdeen	<a href="#">Market Street Dike</a>	\$ -	\$ 670,000 K1458 (**/**/2014)	O			
4 - Aberdeen	<a href="#">Southside Dike/Levee Certification</a>	\$ 50,000 K1144 (12/20/2012)	\$ -	+	O		
5 - Chehalis Tribe	<a href="#">Oxbow Lake Reconnection</a>	\$ -	\$ 1,149,009 K1417 (**/**/2014)				
6 - Chehalis Tribe	<a href="#">Sickman-Ford Overflow Bridge</a>	\$ 2,075,000 K1175 (3/27/2013)	\$ -	+	+	+	+
7 - Cosmopolis	<a href="#">Mill Creek Dam Improvement</a>	\$ -	\$ 737,750 K1353 (9/26/2013)	+	O		
8 - Grays Harbor County	<a href="#">Elma-Porter Flood Mitigation</a>	\$ -	\$ 584,000 K1422 (**/**/2014)				
9 - Grays Harbor County	<a href="#">Satsop River Floodplain Restoration (Phase I)</a>	\$ 50,000 K1139 (11/2/2012)	\$ -	+	X	X	X
10 - Grays Harbor County	<a href="#">Wishkah Road Flood Levee</a>	\$ 125,000 K1157 (1/7/2013)	\$ 690,000 K1364 (10/7/2013)	+	O	O	
11 - Montesano	<a href="#">Revetment for Montesano Rd., Sewage Treatment</a>	\$ 102,426 K1138 (11/13/2012)	\$ 6,000,000 K1350 (9/6/2013)	+	+	+	O
12 - WA State Department of Fish and Wildlife	<a href="#">Satsop River Floodplain Restoration (Phase II)</a>	\$ 450,000 K1460 (**/**/2014)	\$ -	O			
<b>PROJECTS IN LEWIS COUNTY</b>							
13 - Chehalis Tribe	<a href="#">Oxbow Reconnection at RM 78</a>	\$ -	\$ 602,383 K1417 (**/**/2014)				
14 - Lewis County	<a href="#">Adna Levee</a>	\$ 244,145 K1073 (9/7/2012)	\$ -	+	+	+	+
15 - Lewis County	<a href="#">Airport Levee (Phase I)</a>	\$ 1,239,829 K1097 (9/26/2012)	\$ -	+	+	+	O
16 - Pe Ell	<a href="#">Wastewater Treatment Plant Flood Prevention</a>	\$ -	\$ 521,000 K1352 (9/6/2013)	+	+	O	
17 - WA State Conservation Commission	<a href="#">Critter Pads, Evacuation Routes (Phase I)</a>	\$ 500,000 K1129 (10/9/2012)	\$ -	+	+	+	+
<b>PROJECTS IN THURSTON COUNTY</b>							
18 - Bucoda	<a href="#">Bucoda Levee</a>	\$ 42,000 K1098 (9/28/2012)	\$ 305,000 K1351 (9/26/2013)	+	+	+	O
19 - Chehalis Tribe	<a href="#">Allen Creek Restoration</a>	\$ -	\$ 987,645 K1417 (**/**/2014)				
20 - Chehalis Tribe	<a href="#">Flood Gage Station</a>	\$ 50,000 K1069 (8/14/2012)	\$ -	+	+	+	+
<b>OTHER BASIN-WIDE PROJECTS</b>							
21 - TBD	<a href="#">Basin-wide Salmon Recovery Strategy</a>	\$ -	\$ 1,350,000				
22 - WA State Conservation Commission	<a href="#">Critter Pads, Evacuation Routes (Phase II) and Geomorphic Analysis</a>	\$ -	\$ 850,000 K**** (**/**/2014) K**** (**/**/2014)	O			
<b>Total (Obligated):</b>		100% --> \$ 5,000,000	\$ 12,656,787	<-- 86%			
<b>Total (Pending):</b>		0% --> \$ -	\$ 2,200,000	<-- 14%			
<b>Total (Appropriated):</b>		100% --> \$ 5,000,000	\$ 14,856,787	<-100%			
<b>Implementation Legend:</b>		(Finished)	(Underway)	(Not Started)			
<b>Contact:</b> Scott Boettcher, 360/480-6600, scottb@sbgh-partners.com			<b>Web:</b> <a href="http://www.ezview.wa.gov">www.ezview.wa.gov</a>		<b>Date:</b> 1/14/2014		



### Local Projects Update

(Updated for 1/16/2014 Flood Authority Meeting)

#### PROJECTS IN GRAYS HARBOR COUNTY

1. <a href="#">Aberdeen -- Burger King Trail/Dike</a>	<ul style="list-style-type: none"> <li>January 2014 -- 2013-15 inter-local funding agreement with OFM approved.</li> </ul>
2. <a href="#">Aberdeen -- Dike Bank of Wishkah North of Highway</a>	<ul style="list-style-type: none"> <li>January 2014 -- 2013-15 inter-local funding agreement with OFM approved.</li> </ul>
3. <a href="#">Aberdeen -- Market Street Dike</a>	<ul style="list-style-type: none"> <li>January 2014 – 2013-15 inter-local funding agreement approved (\$670,000).</li> <li>Next -- Select project consultant and set schedule.</li> </ul>
4. <a href="#">Aberdeen -- Southside Dike/Levee Certification</a>	<ul style="list-style-type: none"> <li>Initial field investigations for dike recertification have been completed by Landau (consultant hired by Aberdeen).</li> </ul>
5. <a href="#">Chehalis Tribe -- Oxbow Lake Reconnection</a>	<ul style="list-style-type: none"> <li>Project is presently awaiting funding agreement between Chehalis Tribe and OFM for \$1,149,009.</li> </ul>
6. <a href="#">Chehalis Tribe – Sickman-Ford Overflow Bridge</a>	<ul style="list-style-type: none"> <li>Project is complete and finished.</li> </ul>
7. <a href="#">Cosmopolis -- Mill Creek Dam Improvement</a>	<ul style="list-style-type: none"> <li>Task Order 3 was approved at the December 18, 2013 City Council meeting.</li> <li>Task Order 2.0 and 2.1 findings were issued November 23, 2014 (click <a href="#">here</a>).</li> </ul>
8. <a href="#">Grays Harbor County -- Elma-Porter Flood Mitigation</a>	<ul style="list-style-type: none"> <li>Initial project website has been built and populated with photos, content and a library.</li> <li>Funding agreement for 2013-15 State Capital Budget funds (\$584,000) is pending.</li> <li>Click <a href="#">here</a> for completed scope of work.</li> </ul>
9. <a href="#">Grays Harbor County -- Satsop River Floodplain Restoration (Phase I)</a>	<ul style="list-style-type: none"> <li>Phase I is complete.</li> <li>Phase II will be sponsored by WDFW.</li> </ul>
10. <a href="#">Grays Harbor County -- Wishkah Road Flood Levee</a>	<ul style="list-style-type: none"> <li>Project is well underway.</li> <li>Project is about 50% complete in obtaining "rights of</li> </ul>



	<p>entry” for permission to go onto about 20 private properties for surveying design and investigations and data collection for permitting (this includes two properties on the east side of the broad proposed for acquisition).</p> <ul style="list-style-type: none"> <li>Once all “rights of entry” are obtained, AMEC (Project consultants) can get going on the field work that will feed the design and the permit applications.</li> </ul>
11. <a href="#">Montesano -- Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber</a>	<ul style="list-style-type: none"> <li>Stellar J. Corporation has been hired and is under contract (12/24/2013) to start the two projects.</li> </ul>
12. <a href="#">WA State Department of Fish and Wildlife -- Satsop River Floodplain Restoration (Phase II)</a>	<ul style="list-style-type: none"> <li>Flood Authority approved (10/17/2012) moving a WDFW Phase II project forward with remaining 2012 Jobs Now Act \$. Click <a href="#">here</a>.</li> <li>Funding agreement for \$450,000 is pending.</li> </ul>
<b>PROJECTS IN LEWIS COUNTY</b>	
13. <a href="#">Chehalis Tribe -- Oxbow Reconnection at RM 78</a>	<ul style="list-style-type: none"> <li>Project is presently awaiting funding agreement between Chehalis Tribe and OFM for \$602,383.</li> </ul>
14. <a href="#">Lewis County -- Adna Levee</a>	<ul style="list-style-type: none"> <li>Project is complete and finished.</li> </ul>
15. <a href="#">Lewis County -- Airport Levee</a>	<ul style="list-style-type: none"> <li>Phase IA (Improvements not affecting jurisdictional wetlands inside levee) -- Construction suspended until Summer 2014 (dry weather).</li> <li>Phase IB (Improvements associated within Corps jurisdiction) -- Work to be performed in Summer 2014. OFM contract extended until December 31, 2014.</li> </ul>
16. <a href="#">Pe Ell -- Wastewater Treatment Plant Flood Prevention Dike</a>	<ul style="list-style-type: none"> <li>Preliminary design plans have been prepared.</li> <li>Application for required Shoreline Permit has been submitted.</li> <li>On track to bid the project Spring 2014 and construct Summer 2014.</li> </ul>
17. <a href="#">WA State Conservation Commission -- Critter Pads, Evacuation Routes (Phase I)</a>	<ul style="list-style-type: none"> <li>All Phase I pads and evacuation routes have been completed.</li> </ul>
<b>PROJECTS IN THURSTON COUNTY</b>	
18. <a href="#">Bucoda -- Bucoda Levee</a>	<ul style="list-style-type: none"> <li>SEPA determination issued 12/20/2013 (click <a href="#">here</a>).</li> </ul>



	<ul style="list-style-type: none"> <li>• Anticipated schedule calls for:               <ul style="list-style-type: none"> <li>○ February 2014 -- Call for bids.</li> <li>○ March 2014 -- Project award.</li> <li>○ April 2014 -- Construction start.</li> <li>○ July 2014 -- Construction complete.</li> </ul> </li> </ul>
19. <a href="#">Chehalis Tribe -- Allen Creek Restoration</a>	<ul style="list-style-type: none"> <li>• Project is presently awaiting funding agreement between Chehalis Tribe and OFM for \$987,645.</li> </ul>
20. <a href="#">Chehalis Tribe – Flood Gage Station</a>	<ul style="list-style-type: none"> <li>• Project is complete and finished.</li> </ul>
<b>OTHER BASIN-WIDE PROJECTS</b>	
21. <a href="#">TBD -- Basin-wide Salmon Recovery Strategy</a>	<ul style="list-style-type: none"> <li>• Update pending.</li> <li>• Funding request for 2013-15 State Capital Budget funds (\$1,350,000) has not yet been made.</li> </ul>
22. <a href="#">WA State Conservation Commission -- Critter Pads, Evacuation Route (Phase II) and Geomorphic Analysis</a>	<ul style="list-style-type: none"> <li>• Still assessing a few sites.</li> <li>• There will likely be 8 to 11 new critter/equipment pad sites and 1 new evacuation route.</li> <li>• Two of the original 5 critter pads will be added to for farm equipment.</li> <li>• Surveying and designing the structures should begin in February 2014.</li> <li>• Permit applications will be submitted mid to late April 2014.</li> <li>• Contracting and construction are planned for July 2014.</li> </ul>