

LOCAL SPONSOR	PROJECT NAME (click for detail)	FUNDING		IMPLEMENTATION			
		2012 Funding \$\$ (See Sec. 313)	2013-15 Funding \$\$ (See Sec. 1084)	Prelim. Engin., Design	Final Engin., Design	Permit.	Const.
PROJECTS IN GRAYS HARBOR COUNTY							
1 - Aberdeen	Burger King Trail/Dike	\$ 24,600 K1158 (12/20/2012)	\$ 140,000 K1459 (1/10/2014)	+	○		
2 - Aberdeen	Dike Bank of Wishkah North of Highway	\$ 47,000 K1145 (12/20/2012)	\$ 270,000 K1459 (1/10/2014)	+	○		
3 - Aberdeen	Market Street Dike	\$ -	\$ 670,000 K1458 (1/10/2014)	○			
4 - Aberdeen	Southside Dike/Levee Certification	\$ 50,000 K1144 (12/20/2012)	\$ -	+	○		
5 - Chehalis Tribe	Oxbow Lake Reconnection	\$ -	\$ 1,149,009 K1349 (2/7/2014)	○			
6 - Chehalis Tribe	Sickman-Ford Overflow Bridge	\$ 2,075,000 K1175 (3/27/2013)	\$ -	+	+	+	+
7 - Cosmopolis	Mill Creek Dam Improvement	\$ -	\$ 737,750 K1353 (9/26/2013)	+	○		
8 - Grays Harbor County	Elma-Porter Flood Mitigation	\$ -	\$ 584,000 K1422 (1/29/2014)	○			
9 - Grays Harbor County	Satsop River Floodplain Restoration (Phase I)	\$ 50,000 K1139 (11/2/2012)	\$ -	+	X	X	X
10 - Grays Harbor County	Wishkah Road Flood Levee	\$ 125,000 K1157 (1/7/2013)	\$ 690,000 K1364 (10/7/2013)	+	○	○	
11 - Montesano	Revetment for Montesano Rd., Sewage Treatment	\$ 102,426 K1138 (11/13/2012)	\$ 6,000,000 K1350 (9/6/2013)	+	+	+	○
12 - WA State Department of Fish and Wildlife	Satsop River Floodplain Restoration (Phase II)	\$ 450,000 K1460 (1/21/2014)	\$ -	○			
PROJECTS IN LEWIS COUNTY							
13 - Chehalis Tribe	Oxbow Reconnection at RM 78	\$ -	\$ 602,383 K1349 (2/7/2014)	○			
14 - Lewis County	Adna Levee	\$ 244,145 K1073 (9/7/2012)	\$ -	+	+	+	+
15 - Lewis County	Airport Levee (Phase I)	\$ 1,239,829 K1097 (9/26/2012)	\$ -	+	+	+	○
16 - Pe Ell	Wastewater Treatment Plant Flood Prevention	\$ -	\$ 521,000 K1352 (9/6/2013)	+	+	○	
17 - WA State Conservation Commission	Crittter Pads, Evacuation Routes (Phase I)	\$ 500,000 K1129 (10/9/2012)	\$ -	+	+	+	+
PROJECTS IN THURSTON COUNTY							
18 - Bucoda	Bucoda Levee	\$ 42,000 K1098 (9/28/2012)	\$ 305,000 K1351 (9/26/2013)	+	+	+	○
19 - Chehalis Tribe	Allen Creek Restoration	\$ -	\$ 987,645 K1349 (2/7/2014)	○			
20 - Chehalis Tribe	Flood Gage Station	\$ 50,000 K1069 (8/14/2012)	\$ -	+	+	+	+
OTHER BASIN-WIDE PROJECTS							
21 - TBD	Basin-wide Aquatic Species Plan	\$ -	\$ 1,350,000 K**** (**/**/2014)				
22 - WA State Conservation Commission	Crittter Pads, Evacuation Routes (Phase II)	\$ -	\$ 715,500 K**** (**/**/2014)	○			
23 - WA State Department of Natural Resources	Geomorphic Analysis (see pg. 8)	\$ -	\$ 134,500 K1363 (9/20/2013)	○			
Total (Obligated) -->		100% \$ 5,000,000	\$ 12,791,287	86%			
Total (Appropriated) -->		100% \$ 5,000,000	\$ 14,856,787	100%			
Implementation Legend:		(Finished)	(Underway)	(Not Started)			
Contact: Scott Boettcher, 360/480-6600, scottb@sbgh-partners.com			Web: www.ezview.wa.gov		Date: 2/21/2014		



Local Projects Update

(Updated for 2/20/2014 Flood Authority Meeting)

PROJECTS IN GRAYS HARBOR COUNTY

1. Aberdeen -- Burger King Trail/Dike	<ul style="list-style-type: none"> January 2014 -- 2013-15 inter-local funding agreement with OFM approved (\$140,000).
2. Aberdeen -- Dike Bank of Wishkah North of Highway	<ul style="list-style-type: none"> January 2014 -- 2013-15 inter-local funding agreement with OFM approved (\$270,000).
3. Aberdeen -- Market Street Dike	<ul style="list-style-type: none"> January 2014 – 2013-15 inter-local funding agreement approved (\$670,000). Next -- Select project consultant and set schedule.
4. Aberdeen -- Southside Dike/Levee Certification	<ul style="list-style-type: none"> Initial field investigations for dike recertification have been completed by Landau (consultant hired by Aberdeen).
5. Chehalis Tribe -- Oxbow Lake Reconnection	<ul style="list-style-type: none"> Funding agreement between Chehalis Tribe and OFM finalized 2/07/2014 for \$1,149,009.
6. Chehalis Tribe – Sickman-Ford Overflow Bridge	<ul style="list-style-type: none"> Project is complete and finished.
7. Cosmopolis -- Mill Creek Dam Improvement	<ul style="list-style-type: none"> Several updates to schedule and library. Working on Engineer's Report now as part of Task 3.
8. Grays Harbor County -- Elma-Porter Flood Mitigation	<ul style="list-style-type: none"> Currently advertising for consultant services to design the bridge extension, do flood modeling and to study alternative flood reduction projects in the Elma – Porter area. See RFQ here.
9. Grays Harbor County -- Satsop River Floodplain Restoration (Phase I)	<ul style="list-style-type: none"> Phase I is complete. Phase II will be sponsored by WDFW.
10. Grays Harbor County -- Wishkah Road Flood Levee	<ul style="list-style-type: none"> The appraisers for the properties are on board and will be out on site this week. The “rights of entry” are in and the field work is expected to begin later in March.



<p>11. Montesano -- Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber</p>	<ul style="list-style-type: none"> • City of Montesano was granted approval by Flood Authority to proceed with expediting the construction at the WWTP. • Stellar J and City of Montesano met for an on-site kick-off of the WWTP project on Thursday 2/13/2014. • Stellar J plans on beginning construction at the WWTP on Monday 2/24/2014. • Stellar J plans on beginning mobilization this week, with construction trailer and equipment beginning to arrive on Wednesday 2/19/2014. • Submittals for various items have been provided by Stellar J and are currently being reviewed by Parametrix. • Construction surveying will begin tomorrow Tuesday 2/17/2014 at the WWTP.
<p>12. WA State Department of Fish and Wildlife -- Satsop River Floodplain Restoration (Phase II)</p>	<ul style="list-style-type: none"> • Flood Authority approved (10/17/2012) moving a WDFW Phase II project forward with remaining 2012 Jobs Now Act \$. Click here. • Funding agreement for \$450,000 is now in place (1/21/2014).
<p>PROJECTS IN LEWIS COUNTY</p>	
<p>13. Chehalis Tribe -- Oxbow Reconnection at RM 78</p>	<ul style="list-style-type: none"> • Funding agreement between Chehalis Tribe and OFM finalized 2/07/2014 for \$602,383.
<p>14. Lewis County -- Adna Levee</p>	<ul style="list-style-type: none"> • Project is complete and finished.
<p>15. Lewis County -- Airport Levee</p>	<ul style="list-style-type: none"> • Phase IA (Improvements not affecting jurisdictional wetlands inside levee) -- Construction suspended until Summer 2014 (dry weather). • Phase IB (Improvements associated within Corps jurisdiction) -- Work to be performed in Summer 2014. OFM contract extended until December 31, 2014.
<p>16. Pe Ell -- Wastewater Treatment Plant Flood Prevention Dike</p>	<ul style="list-style-type: none"> • On track to bid the project Spring 2014 and construct Summer 2014. <ul style="list-style-type: none"> ○ Permit applications have been submitted and are



	<p>now waiting on permits.</p> <ul style="list-style-type: none"> ○ Will go out to bid in next couple of months for Summer construction.
17. WA State Conservation Commission -- Critter Pads, Evacuation Routes (Phase I)	<ul style="list-style-type: none"> ● All Phase I pads and evacuation routes have been completed.
PROJECTS IN THURSTON COUNTY	
18. Bucoda -- Bucoda Levee	<ul style="list-style-type: none"> ● Anticipated schedule calls for: <ul style="list-style-type: none"> ○ February 2014 -- Call for bids. ○ March 2014 -- Project award. ○ April 2014 -- Construction start. ○ July 2014 -- Construction complete. ● Final bid documents have been uploaded to the Library. Click here.
19. Chehalis Tribe -- Allen Creek Restoration	<ul style="list-style-type: none"> ● Funding agreement between Chehalis Tribe and OFM finalized 2/07/2014 for \$987,645.
20. Chehalis Tribe – Flood Gage Station	<ul style="list-style-type: none"> ● Project is complete and finished.
OTHER BASIN-WIDE PROJECTS	
21. TBD -- Basin-wide Aquatic Species Plan	<ul style="list-style-type: none"> ● Update pending. ● Funding request for 2013-15 State Capital Budget funds (\$1,350,000) has not yet been made.
22. WA State Conservation Commission -- Critter Pads, Evacuation Route (Phase II) and Geomorphic Analysis	<ul style="list-style-type: none"> ● Start surveying and designing critter/equipment pads in the next two weeks. ● Will have 12 new sites and two exiting pads that we will be adding for a total of 14. ● Some of these may fall out during the survey and design phase based on elevations and locations. ● Permit applications will be submitted mid to late April 2014. ● Contracting and construction are planned for July 2014.