



**Local Projects Update**

9/19/2013

<p>1. <a href="#">Aberdeen -- Burger King Trail/Dike Project</a></p>	<ul style="list-style-type: none"> <li>• FINAL design is presently 30% complete.</li> <li>• FINAL design will be 50% complete the end of October 2013 and ready for public, agency review.</li> <li>• Funding request for 2013-15 State Capital Budget funds (\$140,000, construction) is in process.</li> </ul>
<p>2. <a href="#">Aberdeen -- Dike Bank of Wishkah North of Highway Project</a></p>	<ul style="list-style-type: none"> <li>• FINAL design is presently 30% complete.</li> <li>• FINAL design will be 50% complete the end of October 2013 and ready for public, agency review.</li> <li>• Funding request for 2013-15 State Capital Budget funds (\$270,000, construction) is in process.</li> </ul>
<p>3. <a href="#">Aberdeen -- Market Street Dike Project</a></p>	<ul style="list-style-type: none"> <li>• Funding request for 2013-15 State Capital Budget funds (\$113,000, preliminary engineering design and costing; \$557,000, final design and construction) is in process.</li> </ul>
<p>4. <a href="#">Aberdeen -- Southside Dike/Levee Certification Project</a></p>	<ul style="list-style-type: none"> <li>• Consultant schedule and scope of work will be finalized by the end of September 2013 to remedy/resolve FEMA recertification findings.</li> </ul>
<p>5. <a href="#">Bucoda -- Bucoda Levee Project</a></p>	<ul style="list-style-type: none"> <li>• Bid documents, SEPA checklist, schedule and construction scope of work are under development.</li> <li>• Interagency agreement for \$305,000 (construction) in 2013-15 State Capital Budget funds has been signed and returned to OFM for contract completion.</li> </ul>
<p>6. <a href="#">Cosmopolis -- Mill Creek Dam Improvement Project</a></p>	<ul style="list-style-type: none"> <li>• Interagency agreement for \$737,750 (design, engineering, permitting) in 2013-15 State Capital Budget funds has been signed and returned to OFM for contract completion.</li> <li>• Initial meetings have been held with WDFW (July 2013) and Ecology Dam Safety Office (September 2013).</li> </ul>
<p>7. <a href="#">Grays Harbor County -- Elma-Porter Flood Mitigation Project</a></p>	<ul style="list-style-type: none"> <li>• Following Flood Authority approval, a revised scope of work for \$584,000 (plans, specifications, and bid</li> </ul>



	documents) in 2013-15 State Capital Budget funds will be submitted to OFM.
8. <a href="#">Grays Harbor County -- Satsop River Floodplain Restoration Project</a>	<ul style="list-style-type: none"> <li>WDFW is interested in being project sponsor and will prepare for the Flood Authority's consideration at their October 17, 2013 meeting a proposed scope of work for a project within the floodplain area.</li> <li>Scope of work will be prepared using the 2012 Jobs Now Act funding form.</li> </ul>
9. <a href="#">Grays Harbor County -- Wishkah Road Flood Levee Project</a>	<ul style="list-style-type: none"> <li>Proposed funding agreement has been sent from OFM to Grays Harbor County for \$690,000 (project design, property acquisition) in 2013-15 State Capital Budget funds.</li> </ul>
10. <a href="#">Lewis County -- Adna Levee Project</a>	<ul style="list-style-type: none"> <li>Project complete and traffic fully restored.</li> </ul>
11. <a href="#">Lewis County -- Airport Levee Project</a>	<ul style="list-style-type: none"> <li>Phase IA (70% of project) is about 25% complete and will be fully complete end-October 2013.</li> <li>Phase IB (30% of project) will be completed in Summer 2014.</li> </ul>
12. <a href="#">Montesano -- Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber Project</a>	<ul style="list-style-type: none"> <li>Funding agreement for \$6,000,000 (sheet pile wall, concrete block wall, wetland restoration) has been signed by both OFM and Montesano.</li> <li>Parametrix should be under contract shortly to start the work.</li> </ul>
13. <a href="#">Pe Ell -- Wastewater Treatment Plant Flood Prevention Dike Project</a>	<ul style="list-style-type: none"> <li>Proposed funding agreement has been sent from OFM to Pe Ell for \$521,000 (final design, permitting and construction) in 2013-15 State Capital Budget funds.</li> </ul>
14. <a href="#">WA Conservation Commission -- Critter Pads, Evacuation Routes</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>

**Multipurpose Projects Update**

9/19/2013

15. <a href="#">Allen Creek Restoration Project (Design and Construct)</a>	<ul style="list-style-type: none"> <li>Update pending.</li> </ul>
----------------------------------------------------------------------------	-------------------------------------------------------------------



16. <a href="#">Oxbow Reconnection at RM 78 (Design and Construct)</a>	<ul style="list-style-type: none"><li>• Update pending.</li></ul>
17. <a href="#">Oxbow Lake Reconnection (Design and Construct)</a>	<ul style="list-style-type: none"><li>• Update pending.</li></ul>
18. <a href="#">Basin-wide Salmon Recovery Strategy (Identify multipurpose projects)</a>	<ul style="list-style-type: none"><li>• Update pending.</li></ul>