



Local Projects Update

9/23/2013

<p>1. Aberdeen -- Burger King Trail/Dike Project</p>	<ul style="list-style-type: none"> • FINAL design is presently 30% complete. • FINAL design will be 50% complete the end of October 2013 and ready for public, agency review. • Funding request for 2013-15 State Capital Budget funds (\$140,000, construction) is in process.
<p>2. Aberdeen -- Dike Bank of Wishkah North of Highway Project</p>	<ul style="list-style-type: none"> • FINAL design is presently 30% complete. • FINAL design will be 50% complete the end of October 2013 and ready for public, agency review. • Funding request for 2013-15 State Capital Budget funds (\$270,000, construction) is in process.
<p>3. Aberdeen -- Market Street Dike Project</p>	<ul style="list-style-type: none"> • Funding request for 2013-15 State Capital Budget funds (\$113,000, preliminary engineering design and costing; \$557,000, final design and construction) is in process.
<p>4. Aberdeen -- Southside Dike/Levee Certification Project</p>	<ul style="list-style-type: none"> • Consultant schedule and scope of work will be finalized by the end of September 2013 to remedy/resolve FEMA recertification findings.
<p>5. Bucoda -- Bucoda Levee Project</p>	<ul style="list-style-type: none"> • Bid documents, SEPA checklist, schedule and construction scope of work are under development. • Interagency agreement for \$305,000 (construction) in 2013-15 State Capital Budget funds has been signed and returned to OFM for contract completion.
<p>6. Cosmopolis -- Mill Creek Dam Improvement Project</p>	<ul style="list-style-type: none"> • Interagency agreement for \$737,750 (design, engineering, permitting) in 2013-15 State Capital Budget funds has been signed and returned to OFM for contract completion. • Initial meetings have been held with WDFW (July 2013) and Ecology Dam Safety Office (September 2013).
<p>7. Grays Harbor County -- Elma-Porter Flood Mitigation Project</p>	<ul style="list-style-type: none"> • Following Flood Authority approval, a revised scope of work for \$584,000 (plans, specifications, and bid



	documents) in 2013-15 State Capital Budget funds will be submitted to OFM.
8. Grays Harbor County -- Satsop River Floodplain Restoration Project	<ul style="list-style-type: none"> WDFW is interested in being project sponsor and will prepare for the Flood Authority's consideration at their October 17, 2013 meeting a proposed scope of work for a project within the floodplain area. Scope of work will be prepared using the 2012 Jobs Now Act funding form.
9. Grays Harbor County -- Wishkah Road Flood Levee Project	<ul style="list-style-type: none"> Proposed funding agreement has been sent from OFM to Grays Harbor County for \$690,000 (project design, property acquisition) in 2013-15 State Capital Budget funds.
10. Lewis County -- Adna Levee Project	<ul style="list-style-type: none"> Project complete and traffic fully restored.
11. Lewis County -- Airport Levee Project	<ul style="list-style-type: none"> Phase IA (70% of project) is about 25% complete and will be fully complete end-October 2013. Phase IB (30% of project) will be completed in Summer 2014.
12. Montesano -- Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber Project	<ul style="list-style-type: none"> Funding agreement for \$6,000,000 (sheet pile wall, concrete block wall, wetland restoration) has been signed by both OFM and Montesano. Parametrix should be under contract shortly to start the work.
13. Pe Ell -- Wastewater Treatment Plant Flood Prevention Dike Project	<ul style="list-style-type: none"> Proposed funding agreement has been sent from OFM to Pe Ell for \$521,000 (final design, permitting and construction) in 2013-15 State Capital Budget funds.
14. WA Conservation Commission -- Critter Pads, Evacuation Routes	<ul style="list-style-type: none"> Update pending.
15. Chehalis Tribe – Flood Gage Station	<ul style="list-style-type: none"> Project completed. See gage here – http://waterdata.usgs.gov/usa/nwis/uv?12028060
16. Chehalis Tribe – Sickman-Ford Overflow Bridge	<ul style="list-style-type: none"> Project underway.



Project	
-------------------------	--

Multipurpose Projects Update	
9/23/2013	
17. Allen Creek Restoration Project (Design and Construct) 18.	<ul style="list-style-type: none"> • Update pending.
19. Oxbow Reconnection at RM 78 (Design and Construct)	<ul style="list-style-type: none"> • Update pending.
20. Oxbow Lake Reconnection (Design and Construct)	<ul style="list-style-type: none"> • Update pending.
21. Basin-wide Salmon Recovery Strategy (Identify multipurpose projects)	<ul style="list-style-type: none"> • Update pending.