

Current Expenditures Showing Unspent \$

	Project	Financial	Start	End	Obligated	Spent	Unspent	%Spent
15	<a href="#">GHC -- Wishkah Road Flood Levee</a>	<a href="#">16-1187</a>	3/3/2016	3/31/2018	\$ 5,700,000	\$ 515,630	\$ 5,184,370	9%
12	<a href="#">Cosmopolis -- Mill Creek</a>	<a href="#">15-1510</a>	9/18/2015	3/31/2018	\$ 3,632,000	\$ 1,229,781	\$ 2,402,219	34%
17	<a href="#">Hoquiam -- Raymer Street Pump Station</a>	<a href="#">16-2705</a>	10/27/2016	3/1/2018	\$ 1,300,000	\$ 260,264	\$ 1,039,736	20%
7	<a href="#">Centralia -- China Creek</a>	<a href="#">15-1524</a>	11/3/2015	3/31/2019	\$ 1,100,000	\$ 91,024	\$ 1,008,976	8%
27	<a href="#">Thurston CD -- Innovative Farm Pads</a>	<a href="#">16-2805</a>	11/17/2016	6/30/2018	\$ 465,000	\$ 3,143	\$ 461,857	1%
30	<a href="#">WCC -- Farm Pads &amp; Evacuation Routes</a>	<a href="#">15-1509</a>	11/25/2015	12/31/2017	\$ 500,000	\$ 56,085	\$ 443,915	11%
1	<a href="#">Aberdeen -- Fry Creek Restoration</a>	<a href="#">16-2030</a>	5/11/2016	6/30/2018	\$ 500,000	\$ 125,100	\$ 374,900	25%
13	<a href="#">Elma -- WWTP Outfall Stabilization</a>	<a href="#">15-1516</a>	9/25/2016	6/30/2018	\$ 367,900	\$ 96,222	\$ 271,678	26%
11	<a href="#">Chehalis-Centralia Airport Pump</a>	<a href="#">15-1523</a>	10/6/2015	9/29/2017	\$ 1,135,000	\$ 887,762	\$ 247,238	78%
28	<a href="#">Thurston County -- Home Elevations Pilot</a>	<a href="#">17-1010</a>	2/16/2017	9/30/2017	\$ 300,000	\$ 96,379	\$ 203,621	32%
16	<a href="#">GHC -- Wishkah Road Flood Study</a>	<a href="#">15-1596</a>	3/1/2016	6/30/2018	\$ 360,147	\$ 210,498	\$ 149,649	58%
32	<a href="#">WDFW -- Lower Satsop Relic Channel</a>	<a href="#">16-2182</a>	11/9/2015	6/30/2018	\$ 100,000	\$ -	\$ 100,000	0%
2	<a href="#">Aberdeen -- North Shore Levee</a>	<a href="#">15-1527</a>	2/23/2016	9/30/2017	\$ 988,000	\$ 934,152	\$ 53,848	95%
22	<a href="#">Lewis County CD -- Boistfort Valley Water</a>	<a href="#">15-1526</a>	3/28/2016	12/31/2017	\$ 307,350	\$ 255,436	\$ 51,914	83%
24	<a href="#">Montesano -- WWTP Protection Study</a>	<a href="#">15-1529</a>	9/25/2015	9/30/2017	\$ 193,252	\$ 147,050	\$ 46,202	76%
29	<a href="#">WCCSF -- Habitat Work Schedule Pilot Project</a>	<a href="#">16-2787</a>	11/4/2016	12/31/2017	\$ 85,000	\$ 40,916	\$ 44,084	48%
18	<a href="#">Lewis County -- Airport Road Structure Demolition</a>	<a href="#">17-1164</a>	5/12/2017	6/30/2017	\$ 120,000	\$ 98,811	\$ 21,189	82%
25	<a href="#">Napavine -- Kirkland Road Study</a>	<a href="#">15-1530</a>	11/18/2015	9/30/2017	\$ 40,000	\$ 20,824	\$ 19,176	52%
23	<a href="#">Montesano -- West McBryde Culvert Replacement</a>	<a href="#">16-2750</a>	10/31/2016	6/30/2017	\$ 113,755	\$ 102,380	\$ 11,375	90%
26	<a href="#">Oakville -- Flood Relief Study</a>	<a href="#">16-2032</a>	5/5/2016	9/30/2017	\$ 55,000	\$ 43,754	\$ 11,246	80%
3	<a href="#">Aberdeen -- Southside Levee</a>	<a href="#">15-1551</a>	11/12/2015	9/30/2017	\$ 37,463	\$ 29,235	\$ 8,228	78%
14	<a href="#">Grays Harbor CD -- LiDAR Coordination/Clearinghouse</a>	<a href="#">17-1077</a>	3/15/2017	6/30/2017	\$ 4,800	\$ -	\$ 4,800	0%
4	<a href="#">Bucoda -- Flood Openings (CleanSpace)</a>	<a href="#">15-1030</a>	2/24/2015	2/16/2017	\$ 96,557	\$ 96,557	\$ -	100%
5	<a href="#">Bucoda -- Flood Openings (McCann)</a>	<a href="#">15-1031</a>	2/20/2015	2/17/2017	\$ 255	\$ 255	\$ -	100%
6	<a href="#">Bucoda -- Main Street Regrade (BNSF ROW Evacuation Route)</a>	<a href="#">15-1525</a>	9/25/2015	7/12/2017	\$ 118,117	\$ 118,117	\$ -	100%
8	<a href="#">Chehalis -- Dillenbaugh Creek Study</a>	<a href="#">16-2031</a>	5/20/2016	5/4/2017	\$ 109,000	\$ 109,000	\$ -	100%
9	<a href="#">Chehalis -- Flood Hazard Reduction Master Plan and Storage</a>	<a href="#">17-1312</a>	6/12/2017	8/2/2017	\$ 25,000	\$ 25,000	\$ -	100%
10	<a href="#">Chehalis -- WWTP Demo</a>	<a href="#">16-2727</a>	11/3/2016	5/26/2017	\$ 12,479	\$ 12,479	\$ -	100%
19	<a href="#">Lewis County (Flood Authority) -- Gages Inventory</a>	<a href="#">15-1475</a>	2/6/2017	6/30/2017	\$ 97,810	\$ 97,810	\$ -	100%
20	<a href="#">Lewis County (Flood Authority) -- Replace NWS Gages</a>	<a href="#">15-1475</a>	5/16/2017	6/30/2017	\$ 61,595	\$ 61,595	\$ -	100%
21	<a href="#">Lewis County (Flood Authority) -- Replace Transmitters (Ver 2.0)</a>	<a href="#">15-1475</a>	6/26/2017	6/30/2017	\$ 22,245	\$ 22,245	\$ -	100%
31	<a href="#">WDFW -- Lower Satsop Design</a>	<a href="#">15-1459</a>	11/9/2015	6/30/2018	\$ 134,949	\$ 134,949	\$ -	100%
					<b>\$ 18,082,674</b>	<b>\$ 5,922,452</b>		<b>33%</b>

Legend -->	No construction 2017	Yes construction 2017
------------	----------------------	-----------------------