

Number	Sponsor	Project Name	End Date	Status
18-1543	Aberdeen	Aberdeen Southside Levee Recertification	6/30/2023	* Will complete on time.
15-1524	Centralia	China Creek Floodwater Storage and Fish Habitat	12/30/2021	* Will complete on time.
18-2599	Chehalis River Basin FCZD	Comprehensive Flood Hazard Management Plan Phase 1	12/30/2021	* Will complete on time. * Final CFHMP scheduled for adoption 11-30-2021.
19-1187	Chehalis	Flood Storage and Habitat Enhancement Master Plan	12/30/2021	* End date to be extended to 6/30/2023. * Lack of staffing capacity.
20-1883	Grays Harbor County	Lower Satsop Restoration & Protection (Phase II, ASRP Design)	12/30/2021	* End date to be extended to 6/30/2023. * New FEMA requirements.
18-2614	Port of Chehalis	Berwick Creek Flood Reduction and Restoration	12/30/2021	* End date to be extended to 6/30/2023. * Lack of staffing capacity.