STELLAR J
An employee owned company

Montesano Bank Stabilization Project
Four Week Activity Schedule
Job# 624 Week Of: 2/24/2014

				DATE		2/23	2/24	2/25	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22
	Item	Activity	Contractor/Sub	Start	End	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S
	1	**WWTP - Site Mobilization and Vinyl Sheet Piling**																															
	2	Mobilization	SJC	2/19/2014	2/27/2014		X	X	X	X																							
	3	Resolution of utilty conflicts??	SJC/Parametrix	2/20/2014	2/24/2014		X																										
	4	Trenching for Piling	SJC	2/24/2014	3/7/2014		X	X	X	X				X	X	X	X																
	5	Layout for Piling	SJC	2/24/2014	2/25/2014		X	X																									
	6	Unload shipments of Vinyl Piling	SJC	2/24/2014	2/26/2014		X	X	X																								
	7	Drive Piling	SJC	2/25/2014	3/7/2014			X	X	X				X	X	X	X																
	8	Re-install Fencing	RC Fence	3/4/2014	3/10/2014										X	X	X				X												
	9																																
	10	**WWTP - Entrance Gate**																															
	11	Dig out for entrance	SJC	3/10/2014	3/11/2014																X	X											
	12	Form footings	SJC	3/11/2014	3/12/2014																	X	X										
	13	Rebar delivery	SJC	3/10/2014	3/10/2014																X												
	14	Place Rebar	SJC	3/12/2014	3/13/2014																		X	X									
	15	Form Columns/rebar	SJC	3/11/2014	3/12/2014																	X	X										
	16	Pour Columns	SJC	3/13/2014	3/13/2014																			X									
	17	Strip forms/clean up	SJC	3/17/2014	3/18/2014																							X	X				
	17	Finish pilings up to columns	SJC	3/17/2014	3/17/2014																							X					
	18	Site grading and backfill	SJC	3/18/2014	3/18/2014																								X				
	19	Aluminum Top cap	SJC	3/19/2014	3/27/2014																									X	X		
	20																																
	21	**WWTP - Clean up and Demob the job**																															
	22	Cleanup	SJC	3/31/2014	4/3/2014																												
	23	Demob from site	SJC	4/3/2014	4/5/2014																												
	24																																