

**2019-21 Local Projects  
RCO Funding and Agreement Status**

Category	ID	Sponsor	Project	End Date	Obligated	Spent	Unspent	Note
RCO to <u>close project</u> .	<a href="#">18-2118</a>	Grays Harbor County	Lower Satsop Priority Planning	6/30/2021	\$ 312,019	\$ 312,019	\$ -	Project complete.
	<a href="#">20-2052</a>	Grays Harbor County	Lower Satsop Restoration & Protection Phase I	6/30/2021	\$1,621,325	\$ 1,621,325	\$ -	Project complete.
RCO to <u>extend funding and agreement</u> to 12/30/2021.	<a href="#">18-2606</a>	City of Hoquiam	North Shore Levee-West Segment	6/30/2021	\$ 660,157	\$ 647,418	\$ 12,739	Unspent funds to jump start next phase (final design, permitting, right-of-way).
	<a href="#">18-1543</a>	City of Aberdeen	Aberdeen Southside Levee Recertification	6/30/2021	\$ 15,863	\$ 5,908	\$ 9,955	Unspent funds to cover response to forthcoming FEMA review.
RCO to <u>verify funding extended</u> to 12/30/2021.	<a href="#">15-1524</a>	City of Centralia	China Creek Floodwater Storage and Fish Habitat	12/30/2021	\$4,573,850	\$ 2,200,000	\$ 2,373,850	Unspent balance due to permit timing.
	<a href="#">18-2599</a>	Chehalis River Basin Flood Control Zone District	Comprehensive Flood Hazard Management Plan Phase 1	12/30/2021	\$ 230,241	\$ 150,608	\$ 79,633	Project pace requires 6 more months.
	<a href="#">18-2614</a>	Port of Chehalis	Berwick Creek Flood Reduction and Restoration	12/30/2021	\$ 410,629	\$ 52,570	\$ 358,059	Unspent balance due to staff shortage (Covid-19) and permit timing.
	<a href="#">19-1187</a>	City of Chehalis	Flood Storage and Habitat Enhancement Master Plan	12/30/2021	\$ 401,675	\$ 168,251	\$ 233,424	Project pace requires 6 more months.
	<a href="#">20-1883</a>	Grays Harbor County	Lower Satsop Restoration & Protection – Phase II (Design)	12/30/2021	\$ 320,000	\$ -	\$ 320,000	Phase II design funded separately by ASRP.
					\$8,225,759	\$ 5,158,100	\$3,067,659	
					100%	63%	37%	