

Deliverable D1.1: Semi-Annual Project Report

Stormwater Action Monitoring Program: Effectiveness Studies

Send progress report to: Keunyea Song
Department of Ecology
PO Box 47600
Olympia, WA 98504-7600

Instructions: Please fill out the light grey boxes

1. General Information

Contract / Grant Agreement Number:	C1900018
Project Title:	Pilot Study for Non-proprietary Dissolved Metals Treatment: Oyster Shell Retrofits in Catch basins
Your Organization:	King County Water and Land Resources Division
Your Project Manager:	Carly Greyell - KC; Keunyea Song - Ecology
Reporting Period:	2018 Q3/Q4
Date this Form was Completed:	2/6/2019

2. Briefly Describe Task and Milestone Achievements (for current report period only) and check the box associated with each task to verify completion.

Task 1: Project Management

Percent of Task Completed:	2% this period
Deliverable	D1.1 - Semi-annual Progress Report
Description of your Achievements:	Completed first semi-annual progress report and managed the budget.

Task 2: Planning

Percent of Task Completed:	55% this period
Deliverable	D2.1 - Draft QAPP
Description of your Achievements:	Completed site visits for planning purposes, kick off meeting with project team, draft QAPP.

Task 3: Field Sampling and Analysis

Percent of Task Completed:	0% this period
Deliverable	NA
Description of your Achievements:	NA

Task 4: Final Report

Deliverable D1.1: Semi-Annual Project Report

Percent of Task Completed:	0% this period
Deliverable	NA
Description of your Achievements:	NA

Task 5: Communication of Findings

Percent of Task Completed:	0% this period
Deliverable	NA
Description of your Achievements:	NA

3. Tasks/Milestones not achieved and why:

The Final QAPP deliverable (D2.1) and Preliminary Flow Data deliverable (D3.1) were not completed due to delay in project start. Equipment Purchases deliverable (D2.3) is still in progress.

4. Potential Future Challenges to Performance (time delays, staff changes, etc.):

The contracting process is still underway for construction of the baffles. This could prevent sampling from beginning until after March. The project team may want to consider extending the sampling season into early summer.

5. General Comments:

NA

6. List the cumulative totals for all "outputs" (numerically measurable accomplishments) under this contract or grant to date:

Draft QAPP completed.